

# Robbins Island Meeting City of Willmar



May 31, 2019  
8:30 a.m.



## Meeting Notes

### Attendees

- Rachel, Kelsey, Rob, Jared, James, Marv, Curt - Bolton & Menk, Inc. Conference Room

### Task Force Meeting

- March & May 2019

### 2019

- Activities – September 12, 2019 at Robbins Island

### Layout

- Add the trail along the north side of the access road.

### Schedule

- Consensus – Move forward with 2020 construction timeline (August 15-November 15, 2020. The 2019 timeline would be too tight to complete (Does not provide for any delays due to weather. A condensed construction schedule will result in higher construction costs.)
- If waited until 2020, we wouldn't need to bond for everything in the Robbins Island project. Money will be in the account to pay cash.
- Rachel/James to provide an update to the Invest in Willmar executive committee – June 5, 2019
- Playground bathroom – east side future potential – may need to consider location as it relates to utilities with the road and parking improvements.
- There will be two future shelters along road to the turn around.

Name:

Date:

Page: